

TOWN OF HUNTERSVILLE
PARKS AND RECREATION CAPITAL PROJECT STATUS REPORT
AS OF JUNE 1, 2021

	Completed Project	Project Updated					
Project	Source of Funds	Budget	Spent To Date	Design	Construction	Est Completion Date	Comments
Parks and Recreation Master Plan This updates the 2020 Parks and Recreation Master Plan from 2011.	General Fund	\$30,000	\$30,000	Master Plan was adopted on September 21, 2020 by the Town Board.	N/A	Adopted on Sept 21, 2020	
Veterans Park Restroom Building	Grants & General Fund	\$150,000	\$135,000	Complete	Completed.	Completed on December 3, 2020	
NCDOT Bike Plan The town received a \$60,000 grant from NCDOT to conduct a town-wide bike plan. The town's match was \$40,000.	General Fund	\$40,000	\$40,000	Complete. Town Board approved on December 7, 2020.	N/A	Adopted on December 7, 2020	
Barry Park Turf Project Add synthetic turf to 4 fields. Rapids will be paying back \$3 million to the town over 15yrs.	General Fund/Partnership Funds	\$3,600,000	\$3,436,288	Complete	Completed.	Completed on November 2, 2020	
Barry Park Parking Lot Resurfacing	General Fund/Capital Reserve	\$220,000	\$220,000	N/A	Completed.	Completed on November 2, 2020	
Bradford Park Softball Parking Lot Expansion Adds 71 paved parking spaces near baseball/softball fields	Tourism	\$250,000	\$223,151	Complete	Completed.	Completed on November 13, 2020	
Holbrook Park Tennis Court Rebuild Replace the existing 6 tennis courts from the subbase up with 4 tennis and 6 pickleball courts.		\$300,000	\$299,129	Complete	Completed. Courts are open. Official grand opening celebration will take place on May 5th at 9am.	Completed on April 12, 2021	
Athletic Field Lighting Project- This project includes replacing softball field lighting at Waymer Park	General	\$300,000	\$290,276	Complete	Completed. Training to take place on April 5th.	Completed on April 5, 2021	
Rosedale Nature Park- Construction- This park will include dog park, trails, playgrounds, natural play areas, fitness equipment, shelters, overlook areas, restroom building and parking.	General Fund	\$1,350,000	\$218,786	Complete	Clearing on the main park side is complete. Clearing and grading on the dog park side is underway. Forms have been installed for curb and gutter on main driveway and parking area and for the nature trail sidewalk. Pad has been formed for the restroom building.	Fall 2021	

